

Maury Modernization: Rethinking Option 4

Current Project Approach			
Preference	Description	Requires from DC	Negative Impacts for Community
Default	<ul style="list-style-type: none"> ● October 2017 to August 2019 construction (22 months) ● Maury moves three times; starts SY19–20 in new school 	<ul style="list-style-type: none"> ● Requires only Mayor/Council to approve DCPS budget request 	<ul style="list-style-type: none"> ● Too many moves ● Too long in temporary space ● Ongoing instability for all parties ● Retention of families, staff uncertain

Adjusted Project Approaches to Mitigate Negative Impacts			
Preference	Description	Requires from DC	Benefits
Best	<ul style="list-style-type: none"> ● June 2017 to August 2018 construction (14 months) ● Maury swings to E-H and returns to new Maury in time for SY18–19 	<ul style="list-style-type: none"> ● Commit and follow through to design process for right-size, right-budget (\$33M) now, do not wait until October 2017 ● Immediate reprogramming of \$15M ● Design starts in March 2017 	<ul style="list-style-type: none"> ● Saves DC \$6M—no Trailer City! ● Maury makes only one temporary move ● Maury stays in E-H for only one school year, not two ● Space open for E-H renovation
Good	<ul style="list-style-type: none"> ● June 2017 to December 2018 construction (18 months) ● Maury swings to E-H and returns to new Maury in December 2018 (over winter break) 	<ul style="list-style-type: none"> ● Commit and follow through to design process for right-size, right-budget (\$33M) now, do not wait until October 2017 ● Immediate reprogramming of \$15M OR reprogram minimum amount necessary to correctly time design work ● Design starts in March 2017 	<ul style="list-style-type: none"> ● Saves DC \$6M—no Trailer City! ● Maury makes only one temporary move ● Maury stays in E-H for only 1.5 school years, not two ● Space open for E-H renovation
OK	<ul style="list-style-type: none"> ● January 2018 to August 2019 construction (20 months) ● Maury spends entirety of time away in the Trailer City; Maury starts SY19–20 in new school 	<ul style="list-style-type: none"> ● Repurpose some of existing Maury funding to Trailer City ● DCPS to begin process now of permitting/building, to open Trailer City by December 2017 ● Winter move (not summer move) 	<ul style="list-style-type: none"> ● Maury in one temporary space, only one temporary move ● Maury stays in E-H for only 1.5 school years, not two ● Space open for E-H renovation